EXTENSION OF TIME PROPOSAL

1	Name of work	Construction of Samudaya Bhavana @ SC/ST colony in Nagenahalli in ward no 02 of Yelahanka Sub Division
2	Amount of work portion	
3	Estimated Cost	Rs.40.00 lakhs
4	Name of Contractor	Technical Manager (west)
5	Agreement no	No 438/2013-14, dt:06/02/2014
6	No and date under which work order issued	No 438/2013-14, dt:06/02/2014
7	Time limit originally fixed for completion	180 days
8	Date of application by the contractor for granting EOT	4/8/2014
9	Date of receipt of application in the Sub Division office	4/8/2014
10	Extension granted if any	-
	I	-
	II	-
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work excavation and SSM foundation and CC M 20 colums

12	Work carried out during 1st extension	-
13	Work carries out during 2nd extension	-
14	Time now applied for	580 days
15	Date of recommanding time 2nd extension	-
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	Solid blocks masonry, roof and finishing works
18	Probable time required for completion of remaining work	580 days
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	Issued
21	Remarks of the AEE and the daily rate of penalty proposed	Extention of time may be granted by imposing penalty of Rs 15.00/day
21	Remarks of the EE and the daily rate of penalty proposed	may be considered as per pre column (21)

Ramareegeerah
Assistant Engineer
13/04/16.

Assistant Executive Engineer
18/7/16.

EOT is Grantted to the extent of 604 days (upto 31.3.16) with a penalty of Rs 9060/-